

ID	Nazwa zadania	Duration	Start	Finish	Gantt chart timeline																										
					March	May	July	Septem	Novem	January	March	May	July	Septem	Novem																
					B	E	M	B	E	M	B	E	M	B	E	M	B	E	M	B	E	M	B	E	M	B	E	M			
1	<b>3A.5 Development of a flood gate at the left flood embankment in the area of water intakes for the Sendzimira Steel Mill in Cracow</b>	<b>686 days?</b>	<b>Fri 29.03.19</b>	<b>Fri 12.11.21</b>	[Red bar spanning from March 2019 to November 2021]																										
2	"NO" of the World Bank for the updated Procurement Plan	1 day?	Fri 29.03.19	Fri 29.03.19	[Vertical tick mark at Fri 29.03.19]																										
3	Submission of an application on the issuance of IPIP	0 edays	Fri 23.10.20	Fri 23.10.20	[Vertical tick mark at Fri 23.10.20]																										
4	Investment Project Implementation Permit	220 edays	Sun 22.11.20	Wed 30.06.21	[Red bar from Sun 22.11.20 to Wed 30.06.21]																										
5	IPIP decision becomes final	30 edays	Wed 30.06.21	Fri 30.07.21	[Red bar from Wed 30.06.21 to Fri 30.07.21]																										
6	<b>Land Acquisition and resettlement Action Plan</b>	<b>530 days</b>	<b>Mon 04.11.19</b>	<b>Fri 12.11.21</b>	[Red bar from Mon 04.11.19 to Fri 12.11.21]																										
7	Identification of properties necessary to implement the Contract	3 days	Mon 04.11.19	Wed 06.11.19	[Blue bar from Mon 04.11.19 to Wed 06.11.19]																										
8	Socio-economic study	13 edays	Tue 04.02.20	Mon 17.02.20	[Blue bar from Tue 04.02.20 to Mon 17.02.20]																										
9	Development of the socio-economic study	7 edays	Mon 17.02.20	Mon 24.02.20	[Blue bar from Mon 17.02.20 to Mon 24.02.20]																										
10	Development of the LA&RAP	139 edays	Wed 06.11.19	Tue 24.03.20	[Blue bar from Wed 06.11.19 to Tue 24.03.20]																										
11	Submission to the Client	0 days	Tue 24.03.20	Tue 24.03.20	[Vertical tick mark at Tue 24.03.20]																										
12	Client's analyses and updates	101 edays	Tue 24.03.20	Mon 06.07.20	[Blue bar from Tue 24.03.20 to Mon 06.07.20]																										
13	Submission to the PCU	0 days	Mon 06.07.20	Mon 06.07.20	[Vertical tick mark at Mon 06.07.20]																										
14	PCU's analyses and updates	249 edays	Mon 06.07.20	Fri 12.03.21	[Blue bar from Mon 06.07.20 to Fri 12.03.21]																										
15	Obtainment of the World Bank's "OK" for the purpose of LA&RAP publication	3 edays	Fri 12.03.21	Mon 15.03.21	[Blue bar from Fri 12.03.21 to Mon 15.03.21]																										
16	Publication of the LA&RAP and public consultations	22 edays	Wed 17.03.21	Thu 08.04.21	[Blue bar from Wed 17.03.21 to Thu 08.04.21]																										
17	Development of the LA&RAP including conclusion drawn from the public consultations	60,38 edays	Thu 08.04.21	Mon 07.06.21	[Blue bar from Thu 08.04.21 to Mon 07.06.21]																										
18	Obtainment of the World Bank's "NO" for the LA&RAP	31 edays	Mon 07.06.21	Thu 08.07.21	[Blue bar from Mon 07.06.21 to Thu 08.07.21]																										
19	<b>Acquisition of the properties</b>	<b>112 days</b>	<b>Wed 09.06.21</b>	<b>Fri 12.11.21</b>	[Red bar from Wed 09.06.21 to Fri 12.11.21]																										
20	Evaluation of PR	35 edays	Wed 09.06.21	Wed 14.07.21	[Blue bar from Wed 09.06.21 to Wed 14.07.21]																										
21	Negotiations with the PAPs on the amount of compensation	14 edays	Wed 14.07.21	Wed 28.07.21	[Blue bar from Wed 14.07.21 to Wed 28.07.21]																										
22	Payment of compensation	13 edays	Sat 31.07.21	Fri 13.08.21	[Blue bar from Sat 31.07.21 to Fri 13.08.21]																										
23	Transferring the case to the Governor (in case negotiation fails)	0 edays	Fri 30.07.21	Fri 30.07.21	[Vertical tick mark at Fri 30.07.21]																										
24	Issuance of a decision by the Governor on the amount of compensation	60 edays	Fri 30.07.21	Tue 28.09.21	[Blue bar from Fri 30.07.21 to Tue 28.09.21]																										
25	Validation of the Governor's decision	31 edays	Tue 28.09.21	Fri 29.10.21	[Blue bar from Tue 28.09.21 to Fri 29.10.21]																										
26	Payment of compensation	14 edays	Fri 29.10.21	Fri 12.11.21	[Blue bar from Fri 29.10.21 to Fri 12.11.21]																										