

Fairway information

Regional Water Management Authority in Cracow provides fairway information for inland Water-way on the Vistula River km 0 +600 ÷ 295 +200 as of date 10.04.2024 at 06:00 am UTC

1. Hydrological and meteorological situation

Water gauge	Km	Alarm levels [cm]	Water level [cm]	Difference within 24h	Water temperature [°C]	Air temperature [°C]	Wind Direction and strength [m/s]	The highest navigation level [cm]
Pustynia	0+450	480	226	6	no data	8	no data	330
Las	16+000	550	188	2	no data	8	no data	400
Smolice	23+300	630	139	-12	no data	8	no data	450
Czernichów-Prom	45+600	840	222	-37	no data	9	no data	580
Kraków-Bielany	69+350	520	157	-8	no data	8	no data	370
Sierosławice	130+750	700	no data	no data	no data	8	no data	530
Popędzynka	138+050	750	218	-18	no data	8	no data	580
Karsy	166+100	750	214	-6	no data	8	no data	550
Szczucin	194+050	660	191	-4	no data	8	no data	460
Коłо	241+000	680	221	-9	no data	8	no data	460
Sandomierz	268+300	610	218	-18	13,2	8	no data	460
Zawichost	287+350	620	316	-22	15,6	8	no data	480

Source: Institute of Meteorology and Water Management – State Research Institute For information about current water leves please visit the page: www.meteo.imgw.pl

2. Navigational situation

Fairway condition							
Section		Status	Polling Date	State on a given day [cm]		Courren	t state [cm]
Кт	Category			Water level	Fairway depth Min.	Water level	Fairway depth Min.
0+600 Vistula River to Dwory Lock (2+833 Dwory Canal)	IV*	open	25.04.2023	230	80	226	76
Dwory Lock (2+833 Dwory Canal) to Smolice Lock (1+020 Smolice Canal)	IV*	open	25.04.2023	180	60	188	68
Smolice Lock (1+020 Smolice Canal) to Borek Szlachecki Lock (15+500 Łączany Skawina Canal)	П	open	27.04.2023	138	90	139	91
Borek Szlachecki Lock (15+500 Łączany Skawina Canal) to Kościuszko Water Step km 66+400 Vistula River	Ш	open	24.04.2023	226	140	222	136
Kościuszko Water Step km 66+400 Vistula River to Przewóz Lock km 92+600 Vistula River		open	24.04.2023	178	80	157	59
Przewóz Lock km 92+600 Vistula River to Mouth of the Raba River km 134+600 Vistula River	Ib	open	02.05.2023	213	60	no data	no data
Mouth of the Raba River km 134+600 Vistula River to Mouth of the Dunajec River km 160+600 Vistula River	Ib	open	02.05.2023	213	50	218	55
Mouth of the Dunajec River km 160+600 Vistula River to Mouth of the Nida River km 175+400 Vistula River	Ib	open	04.05.2023	220	230	214	224
Mouth of the Nida River km 175+400 Vistula River to Mouth of the Czarna Staszowska km 222+300 Vistula	Ib	open	05.07.2023	126	40	191	105
Mouth of the Czarna Staszowska 222+300 Vistula River to Mouth of the Koprzywianka km 267+300 Vistula River	Ib	open	05.07.2023	150	80	221	151
Mouth of the Koprzywianka km 267+300 Vistula River to Mouth of the San River km 279+500 Vistula River	Ib	open	05.07.2023	130	80	218	168

Mouth of the San River km 279+500 Vistula River to Mouth of the Sanna River km 295+200 Vistula River	lb	open	05.07.2023	243	100	316	173
---	----	------	------------	-----	-----	-----	-----

** the Pogędzynka water gauge is representative of the section of the navigable route from the Przewóz lock to the mouth of the Dunajec River, due to the lack of data

from the Sierosławice water gauge on the day of sounding

	Lock status						
Name	Km	Status	Open time				
Dwory	2+833 canal Dwory	closed	-				
Smolice	1+020 canal Smolice	closed	From dawn to dask				
Borek Szlachecki	15+550 canal Łączany Skawina	open	From dawn to dask				
Kościuszko	66+400 Vistula river	open	From dawn to dask				
Dąbie	80+875 Vistula river	open	From dawn to dask				
Przewóz	92+600 Vistula river	closed	-				

3. Notices to Skippers

The navigable route on the Vistula River on June 08, 2024 from 20:00 - 23:30 will be closed on the section from km 76+450 to km 77+190 due to the organization of an event on the water called Wielka Parada Smoków.

Details in notice to skippers No. 14/2024

Due to the disappearance of ice phenomena, from February 16, 2024, the locks at the ZOH Łączany (lock Borek Szlachecki), Kościuszko and Dąbie, will be open for navigation. Due to ongoing failures and renovation works, the locks at the Dwory, Smolice and Przewóz water stages remain closed to navigation until further notice. Details in notice to skippers No. 8/2024

Details in notice to skippers no. 8/2024

Due to the commencement of repair work on the left span of the floodgate on the Łączany-Skawina Canal on June 27, the left span will be closed to navigation until further notice and navigation will be carried out on the right span. Details in notice to skippers No. 21/2023

Due to the conducted renovation of the guide wall in the lower outport of Kościuszko waterway, for the sake of safety of waterway users, nighttime lockage is suspended from 8 July 2022 until further notice. Details in notice to skippers No. 16/2022

From 14 June 2022, the shipping lane on the Vistula River from 61+200 km (Tyniec) to 79+150 km is marked in accordance with Art. 5.02 of the Regulation of the Minister of Infrastructure of 28 April 2003 on navigation regulations on inland waterways (Dz.U. /Journal of Laws/ of 2003, No. 212, item 2027) and complies with the requirements governing the rules of night navigation. Details in notice to skippers No.13/2022

From May 17, 2022 on the section of the Vistula River from km 223+600 - 223+700, due to the low flow in the river and periodic activation of the damming of the Połaniec Power Plant, located at km 223+650 of the Vistula River, there may be difficulties in navigation. Details in notice to skippers No. 8/2022

Due to the ongoing repair works on the Kościuszko barrage, from 9 May 2022 until further notice, the following sluicing hours will be introduced on working days from Monday to Thursday between 7:00 a.m. and 6:00 p.m. and on Friday between 7:00 a.m. and 3:00 p.m.: upstream: 8:00 a.m., 11:15 a.m., 2:00 p.m., 4:00 p.m., 6:00 p.m., downstream: 9:00 a.m., 1:00 p.m., 3:30 p.m., 5:30 p.m. Details in notice to skippers No. 5/2022

The shipping route on the section from km 0+600 to km 295+200 of the Vistula River, is open to navigation with the limitation of its parameters indicated in the annexes: <u>difficulties 1, difficulties 2, difficulties 3, difficulties 4, difficulties 5, difficulties 6.</u>

*Note: the class IV waterway under construction (damming at the Dwory and Smolice steps is 1.0 m lower than the target).